

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – Adilabad Circle – TS01XILB.28 - Construction of Bridge on Road from PWD Road 24/0 to Yempally @ km 3/400 to 3/600 of Narnoor Mandal, Adilabad District – Est. cost Rs.195.00 lakhs + 4.88 lakhs - Post fact Extension of Agreement time up to 30.09.2019 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 256

Dated: 24-06-2020

Read:-

From the CE, PR, (PMGSY), Lr.No. AEE/DEE-III/Ph.XII/Narnoor/ Yempally/PMGSY/2020,
dated.22.05.2020

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 30.09.2019 total delay of (390) days in respect of the works "Construction of Bridge on Road from PWD Road 24/0 to Yempally @ km 3/400 to 3/600 of Narnoor Mandal, Adilabad District" without imposing any penalty, as the delay is not attributed to the contractor due to heavy rains, objection from forest officials and objection of farmers.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER